



PREMIUM SCAFFOLD SOLUTIONS

PREMIUM SCAFFOLD SOLUTIONS HANDOVER CERTIFICATE

A | Unit 5 8/10 Tullamarine Park Road, Tullamarine Vic 3043 P | 9335 4293
www.premiumscaffoldsolutions.com.au

Client Name		Scaffolding: AS/NZS 1576 & AS/NZS 4576	
Project Name		Void Platform: AS/NZS 1576 & AS/NZS 4576	
Site Address		Covered Walkway: AS/NZS 1657 & AS/NZS 4994	
Installer	Premium Scaffold Solutions	Pitch Platform: AS/NZS 1657 & AS/NZS 4994	
Installer Signature		Fall Protection: AS/NZS 1657 & AS/NZS 4994	
Installation Date		Temporary Fencing: AS 4687-2007	

This Handover Certificate applies to the system described above as erected or altered on the date nominated in the Installers Statement, and is issued to the client nominated on this certificate on behalf of Premium Scaffold Solutions.

TICK	DUTY LOADING AND PURPOSE
	Scaffold: Light Duty 225kg per bay
	Scaffold: Medium Duty 450kg per bay
	Scaffold: Heavy Duty 675kg per bay
	Scaffold: Access Tower
	Walkway: Covered
	Void Protection: Light Duty 225kg – Working & Catchment Platform
	Fall Protection - 2 Plank Hangers
	Fall Protection – Guardrail 2 Rails OR Guardrail 3 Rails

- It is the Hirer’s responsibility to ensure the maintenance of this system, and the maximum interval between documented Compliance Inspections is 30 Days.
- Contact Premium Scaffold Solutions for any adjustments or rectification works required.

PLEASE DOCUMENT ALL COMPLIANCE INSPECTIONS ON THE BACK OF THIS CERTIFICATE, INCLUDING DATE AND RESPONSIBLE PERSON CONDUCTING THE INSPECTION.

i INSTALLER’S STATEMENT OF COMPLIANCE

This system as described above has been erected using components and in accordance with the Australian Standards as listed against the system type.

The system is suitable for the intended purpose listed and all relevant inspection checks have been completed prior to issue of this Handover Certificate.